

PROJECT UPDATE



PROJECT SCHEDULE

WORK HOURS: 7 AM TO 5 PM

Fri, 09/19: Line Removal – All Phases: **LIMITED ACCESS**

Phase 1: Green: NO ACCESS

Mon, 09/22: Crack Seal

Tues, 09/23: Micro Seal

Phase 2: Dark Blue: NO ACCESS

Wed, 09/24: Crack Seal

Thur, 09/25: Micro Seal

Phase 3: Orange: NO ACCESS

Fri, 09/26: Crack Seal

Mon, 09/29: Micro Seal

Phase 1, 2, & 3: NO ACCESS

Tues, 09/30: Striping Layout

Wed, 10/01: Striping

Phase 4: Yellow: NO ACCESS

Thur, 10/02: Crack Seal

Fri, 10/03: Micro Seal

Phase 5: Light Blue: LIMITED ACCESS

Mon, 10/06: Crack Seal

Tues, 10/07: Micro Seal

Phase 6: Pink: LIMITED ACCESS

Thur, 10/09: Crack Seal

Fri, 10/10: Micro Seal

Phase 4, 5, & 6: LIMITED ACCESS

Mon, 10/13: Striping Layout

Tue, 10/14: Striping

Wed, 10/15: Striping

